

## ENVIRONMENTAL HEALTH SERVICES

391 Eastlick

Pullman, Wa. 99164-4530 335-3041

## REQUEST FOR ANALYTICAL SERVICES

A273  
SAMPLE INFORMATION

Sample No.: 89-361A		Date: 12-29-89	Sampler: PJB
Building: Coliseum		Room No.: Sec 5, Row 34, Seat 5	
Department: p.p.			
Address:			
Room Use (circle): Class Lab Office Residence Storage Recreation Mechanical			
AIR	Pump No.: 2109		Flow Rate: 12 L/min 12.3 L/min
	Time Started: 9:42		Time Ended: 3:17
	Volume: 4120 L		335 min
	Comments: crew of 3 vacuuming seating area only		
	Final flow 15.48 L/min (12.3)		
BULK	Sample Location (circle): Ceiling Wall Pipe		
	Sample Color:		
	Texture:		
	Comments:		

## ANALYSIS INFORMATION

Date of Analysis 1/2/90		Analyst George Li	Reviewed By G.L.
AIR	Results: Fiber concentration is less than 0.001#/cc.		
BULK	Percent Asbestos		Type Asbestos
	Other Material Present		
Comments:			

ENVIRONMENTAL HEALTH SERVICES  
 391 Eastlick  
 Pullman, Wa. 99164-4530 335-3041

## REQUEST FOR ANALYTICAL SERVICES

## SAMPLE INFORMATION

**A274**

Sample No.: <b>89-362A</b>		Date: <b>12-29-89</b>	Sampler: <b>PJB</b>
Building: <b>Coliseum</b>		Room No.: <b>Sec 5, Row 30, seat</b>	
Department: <b>P.P.</b>			
Address: <b>P.P.</b>			
Room Use (circle): Class Lab Office Residence Storage Recreation Mechanical			
<b>AIR</b>	Pump No.: <b>2097</b>	Flow Rate: <b>12 L/M</b>	
	Time Started: <b>9:48</b>	<b>325 min</b>	Time Ended: <b>3:13 12.04.1</b>
	Volume: <b>3900L</b>		
	Comments: <b>Crew of 3 vacuuming seating area only</b>		
<b>BULK</b>	Sample Location (circle): Ceiling Wall Pipe		
	Sample Color:		
	Texture:		
	Comments:		

## ANALYSIS INFORMATION

Date of Analysis <b>1/2/90</b>		Analyst <b>George Li</b> <i>GL</i>	Reviewed By
<b>AIR</b>	Results:  Fiber concentration is less than 0.001 f/cc.		
<b>BULK</b>	Percent Asbestos	Type Asbestos	
	Other Material Present		
Comments:			

CUMMINS: 208-835-9297

<b>Asbestos Air Sample Data Sheet</b> Organization: _____ Street Address: _____ City/State/Zip: _____		Location: _____ Building or Area: <u>SKATEY Bld.</u> Project Name: _____ Sampled by: <u>Q.A.A.</u>		For Analytical Lab Use Only Lab Name: <u>Precision Analytics, Inc.</u> Received by Lab: <u>12/9/89</u> Analysis Complete: <u>12/9/89</u> Analyzed by: <u>George Li</u> Analyst Signature: <u>George Li</u>	
--	--	---	--	--	--

Sample Number Date and Type (1) *	Time: Start Stop Minutes	Flow Rate: liters/ min.	Liters	Controls, Protective Equip- ment in use (2) *	Type of Abatement, Location, Employee Name, Social Security Number, Asb. Certificate No., Observations	Fibers/ Fields	Detection Limit f/cc	Actual Fibers per cc counted
1F 12-0-89 PM. 20 Final	12:22- 12:30 150	12 Lm	1800			4/100	0.001	0.001
2F 12-0-89 C.A.A. 2:00-3 Final	12:22- 12:30 150	12 Lm	1800			5/100	0.001	0.001
3F 12-0-89 Final PM 144	12:22- 12:30 150	12 Lm	1800		DEC 1 4 3	2/100	0.001	Less Than 0.001

## Code\*

- (1) A = Area  
 B = Breathing Zone  
 C = Clearance  
 G = Glove Bag  
 H = HEPA Fan Exhaust  
 I = Inside Regulated Area  
 O = Outside Regulated Area

TWA = Estimated Time  
 Weighted Average  
 Exposure  
 X = Aggressive

- (2) A = Supplied Air  
 C = Coveralls and Hood  
 D = Decontamination Area  
 F = Full Face respirator  
 H = HEPA Vacuum  
 M = 1/2 face HEPA respirator  
 N = Negative Air  
 P = PAPR  
 S = Shower

All samples are to be collected and analyzed according to NIOSH 7400 and or OSHA/Labor & Industries Reference Method (25 mm filters and Walton Beckett gravimetric unless noted otherwise) by NIOSH PAT Participants, or air monitoring technicians. Calibrate air sampling pump with precision rotometer before and after sampling. Calculate the statistically reliable detection limit according to EPA "purple book" or WISHA regulation. If the actual fiber count is less than the detection limit then the detection limit is the figure to use. (Revised 12/88 LB)

## AIR MONITORING RESULTS

PAGE 1 OF 2



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425

CLIENT: Wsu  
SAMPLED BY: Michael Smith  
DATE SAMPLED: 7/19/92  
ANALYZED BY: Michael Smith

PROJECT NAME/LOCATION: BEASLEY COLISEUM  
CONTRACTOR: SPECIALTY ASBESTOS  
RECEIVED: 7/19/92  
SIGNED: Michael Smith  
COMPLETE: 7/10/92  
JOB NUMBER: 17389701

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. QM IFIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS		LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO.	ROTA NO.	TIME START		FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS /FIBERS FIELDS	L.O.L.	FIBERS PER CC
		PRO/DEC.	ENVIRON.				TIME STOP	TOTAL MIN.					
134	I	PAC DSW	HN	INSIDE SCAFFOLD CONTAINMENT CENTRALLY AT SECTION 03, 4' up OFF DECK, DURING GROSS ACM REMOVAL.	CP-5		0615	2.5	2.5	1500	49/ 100	.003	.021
135	H	- -	-	INSIDE HEPA EXHAUST AT MACHINE AT NW CORNER OF CONTAINMENT, DURING GROSS ACM REMOVAL	CP-2		0617	4.0	3.4	2172	3.5/ 100	.002	<.002
136	O	- -	-	AT BASE OF SEATING SEC. 2 CONCOURSE LEVEL. UNDER OUTSIDE OF CONTAINMENT DURING GROSS ACM REMOVAL	CP-3		0642	4.3	3.9	1919	20/ 100	.003	.005
137	I	PAC DSW	HN	INSIDE ACOUSTICAL PANEL REMOVAL AREA, DURING CLEAN UP OF OVERSPRAY. TAKEN AT SEC. 25	CP-5		1001	3.5	3.5	1152	53/ 100	.004	.02
					CP-1		1530	3.5	3.5				
					CP-1		329	3.5	3.5				

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE	H - HEPA EXHAUST	CAC - CONTINUOUS FLOW AIR, COVERALLS	D - DECON WITHOUT SHOWER	H - HEPA VACUUM	MILITARY TIME
AM - AMBIENT	I - INSIDE REG. AREA	FC - FULL FACE HEPA, COVERALLS	DS - DECON WITH SHOWER	HN - BOTH	EXAMPLE:
B - BREATHING ZONE PERSONAL	O - OUTSIDE REG. AREA	MC - HALF MASK, COVERALLS	DSW - DECON WITH SHOWER & WASTE	N - NEGATIVE AIR	4:00 AM IS 0400
C - CEILING	P - PRE-ABATEMENT	PAC - PRESSURE DEMAND AIR, COVERALLS	NONE - NONE		1:30 PM IS 1330
CL - CLEARANCE	TMA - TIME WEIGHTED AVERAGE	PC - PAPER, COVERALLS			MIDNIGHT IS 0000
G - GLOVE BAG	BL - BLANK				NOON IS 1200

RCD 7/29/92

[illegible]

## AIR MONITORING RESULTS

PAGE 1 OF 2



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425

CLIENT: WSU PROJECT NAME/LOCATION: Beasley Coliseum  
SAMPLED BY: MICHAEL SMITH CONTRACTOR: SPECIALTY ASBESTOS  
DATE SAMPLED: 7/10/92 RECEIVED: 7/10/92 COMPLETE: 7/10/92  
ANALYZED BY: MICHAEL SMITH SIGNED: Michael Smith JOB NUMBER: 17389701

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. CME 1

FIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS		LOCATION (BLDG #, FLOOR #, ROOM #): WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO.	TIME START	TIME STOP	FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS /FIBERS FIELDS	L.Q.L.	FIBERS PER CC
		PROC./DEC.	ENVIRON.									
WSU-A	H	-	-	SCAFFOLD CONTAINMENT AREA. HEPA EXHAUST OF ON NORTHERMOST SIDE OF CONTAINMENT.	ER-2	0715	4.0	4.0	2075	2/100	.002	<.002
WSU-A	I	PAC	-	INSIDE SCAFFOLD CONTAINMENT CENTRALLY AT SEC. 03, 4' UP OFF OF THE DECK DURING GROSS ACM REMOVAL	CP-5	0715	2.5	2.5	1330	43/100	.004	.02
WSU-A	I	DSW	-	OUTSIDE OF DEBRIS ON FLOOR AT PIPE CHASE AT SEC. 2, DURING CLEANUP	CH-1	1607	2.5	2.5	1025	7.5/100	.005	<.005
WSU-A	C	-	-	ACOUSTICAL PANEL CONTAINMENT, SOUTH END AT SEC. 21	CH-5	1405	12.5	12.5	1251	4/100	.004	<.004
WSU-A	L	-	-		CH-3	1527	12.5	12.5				
					CH-7	1408	13.6	13.6				
					CH-3	1540	13.6	13.6				
					CH-3	92	13.6	13.6				

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE	H - HEPA EXHAUST	CAC - CONTINUOUS FLOW AIR, COVERALLS	D - DECON WITHOUT SHOWER	H - HEPA VACUUM	MILITARY TIME
AM - AMBIENT	I - INSIDE REG. AREA	EC - FULL FACE HEPA, COVERALLS	DS - DECON WITH SHOWER	H.N - BOTH	EXAMPLE:
B - BREATHING ZONE PERSONAL	O - OUTSIDE REG. AREA,	MC - HALF MASK, COVERALLS	DSW - DECON WITH SHOWER & WASTE	N - NEGATIVE AIR	4:00 AM IS 0400
C - CEILING	P - PRE-ABATEMENT	PAC - PRESSURE DEMAND AIR, COVERALLS	NONE - NONE		4:30 PM IS 1330
CL - CLEARANCE	TVA - TIME WEIGHTED AVERAGE	RC - PAIR, COVERALLS			MIDNIGHT IS 0000
G - GLOVE BAG	BL - BLANK				NOON IS 1200

DATE SAMPLED: 7/10/92JOB NUMBER: 17389701PAGE 2 OF 2

SAMPLE #	TYPE	CONTROLS PRO/DEC. ENVIRON.	LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START TIME STOP TOTAL MIN.	FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS FIELDS	DETECT LIMIT	FIBERS PER CC
WS4-A 145	C	<input checked="" type="checkbox"/>	ACOUSTICAL PANEL CONTAINMENT NORTH END AT SEC-25	CHF-8 CHR-3	14:09 15:41 92	13.6 13.6 13.6	1251	2-5/ 100	.004	<.004
WS4-A 146	B	<input checked="" type="checkbox"/>	BLANK					.5/ 100		
WS4-A 147	B	<input checked="" type="checkbox"/>	BLANK					0/ 100		AVG. BLANK .25/ 100
		<input checked="" type="checkbox"/>						/		
		<input checked="" type="checkbox"/>						/		
		<input checked="" type="checkbox"/>						/		
		<input checked="" type="checkbox"/>						/		
		<input checked="" type="checkbox"/>						/		

## AIR MONITORING RESULTS

PAGE 1 OF 2



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425

CLIENT: WSU PROJECT NAME/LOCATION: BEASLEY COLISEUM  
SAMPLED BY: MICHAEL SMITH CONTRACTOR: SPECIALTY ASBESTOS  
DATE SAMPLED: 7/13/92 RECEIVED: 7/13/92 COMPLETE: 7/13/92  
ANALYZED BY: MICHAEL SMITH SIGNED: Michael Smith JOB NUMBER: 17389701

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. CM IFIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS PRO./DEC. ENVIRON.	LOCATION (BLDG #, FLOOR #, ROOM #): WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START TIME STOP TOTAL MIN.	FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS /FIBERS FIELDS	L.Q.L.	FIBERS PER CC
WSU-A	I	PAC DSU HN	INSIDE SCAFFOLD AREA AT SEC 03 ON TOP OF DUCT AT SCAFFIT, DURING GROSS REMOVAL OF ACM.	CP-2	0705 1500 1500	2.5 2.5 2.5	1188	71/ 100	.004	.03
WSU-A	H	- - -	IN EXHAUST OF HEPA MACHINE AT SECTION 1 TOP OF SCAFFOLD, DURING GROSS ACM REMOVAL.	CP-5 CLP1	0700 1502 476	4.0 3.6 3.8	1809	4.5/ 100	.003	<.003
WSU-A	150	MC H	AT BASE OF PIPE CHASE DURING CLEANUP OF DEBRIS FROM CONTAMINANT, (PIPE CHASE AT SEC. 2)	CHF-5 CHR3	1040 1155 75	12.5 12.5 12.5	938	11/ 100	.005	.006
WSU-A	151	- -	AT BASE OF SEATING SEC. 03 OUTSIDE OF SCAFFOLD CONTAMINANT WORK AREA.	CHF7 CHR3	1040 1620 334	8.0 8.0 8.0	2672	17/ 100	.002	.003

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE AM - AMBIENT B - BREATHING ZONE PERSONAL C - CEILING CL - CLEARANCE G - GLOVE BAG	H - HEPA EXHAUST I - INSIDE REG. AREA O - OUTSIDE REG. AREA, P - PRE-ABATEMENT TWA - TIME WEIGHTED AVERAGE BL - BLANK	CAC - CONTINUOUS FLOW AIR, COVERALLS FC - FULL FACE HEPA, COVERALLS MC - HALF MASK, COVERALLS PAC - PRESSURE DEMAND AIR, COVERALLS PC - PAPP, COVERALLS	D - DECON WITHOUT SHOWER DS - DECON WITH SHOWER DSW - DECON WITH SHOWER & WASTE NONE - NONE	H - HEPA VACUUM H/N - BOTH N - NEGATIVE AIR	MILITARY TIME EXAMPLE: 4:00 AM IS 0400 4:30 PM IS 1330 MIDNIGHT IS 0000 NOON IS 1200
---	--	---	--	---	---



SAMPLE #	TYPE	CONTROLS		LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT, NOTES	PUMP NO.	TIME START	FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS / FIELDS	DETECT LIMIT	FIBERS PER CC
		PRO./DEC.	ENVIRON.								
152	0	MC	-	IN 2ND SCAFFOLD CONFINEMENT PREP. AREA AT SEC 09	CP6	1052	3.0	1110	24 / 100	.004	.01
153	I	MC	DSW	INSIDE DECON IN DGRY END OF WASTE LOAD OUT CHAMBER	CP3	1101	3.8	1354	9 / 100	.004	<.004
154	B	MC	DSW	Blank	CP1	1707	3.6		0 / 100	Y	Y
155	B	MC	DSW	Blank	CP1	366	3.7		0 / 100	→	Avg. Blank 0 / 100

## AIR MONITORING RESULTS

PAGE 1 OF 2



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E., #301  
Bothell, WA 98021-7125

CLIENT: WSU PROJECT NAME/LOCATION: BEASLEY COLISEUM  
SAMPLED BY: MICHAEL SMITH CONTRACTOR: SPECIALTY ASBESTOS  
DATE SAMPLED: 7/14/92 RECEIVED: 7/14/92 COMPLETE: 7/15/92  
ANALYZED BY: MICHAEL SMITH SIGNED: Michael Smith JOB NUMBER: 12389701

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. CM 1FIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS PRO./DEC. ENVIRON.		LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START	FLOW, PRE/POST AVG.	TOTAL LITERS	FIBERS /FIBERS FIELDS	L.Q.L.	FIBERS PER CC
						TIME STOP TOTAL MIN.					
WSU-A	I	PAC	DSW	INSIDE SCAFFOLD CONTAINMENT AT BASE OF STAIRWELL SEC. 2.5, DURING GROSS REMOVAL IN CONTAINMENT	CP-6	0715	2.5	1263	97 /100	.004	.04
156		HN			CLR-1	1540	2.5				
WSU-A	I	PAC	DSW	INSIDE SCAFFOLD CONTAINMENT ON BOX BEAM 3' UP OFF DECK AT SEC. 2 DURING GROSS ACM REMOVAL.	CP-5	0717	2.5	1170	X	.004	TOO DIRTY TO COUNT
157		HN			CLR-1	1505	2.5				
WSU-A	H	-	-	IN HEPA EXHAUST OF MACHINE AT SEC. 3 OF Scaffold Contain- ment.	CP-2	0718	4.0	1829	12 /100	.003	.003
158		-	-		CLR-1	1507	3.7				
WSU-A	O	-	-	SCAFFOLD CONTAINMENT, CLEAN Room of DECON. CHAMBER	CP-7	0755	4.0	1615	37 /100	.003	.009
159		-	-		CLR-1	1449	3.8				

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE	H - HEPA EXHAUST	CAC - CONTINUOUS FLOW AIR, COVERALLS	D - DECON WITHOUT SHOWER	H - HEPA VACUUM	MILITARY TIME
AM - AMBIENT	I - INSIDE REG. AREA	FC - FULL FACE HEPA, COVERALLS	DS - DECON WITH SHOWER	H.N - BOTH	EXAMPLE: 4:00 AM IS 0400
B - BREATHING ZONE PERSONAL	O - OUTSIDE REG. AREA	MC - HALF MASK, COVERALLS	DSW - DECON WITH SHOWER & WASTE	N - NEGATIVE AIR	1:30 PM IS 1330
C - CEILING	P - PRE-ABATEMENT	PAC - PRESSURE DEMAND AIR, COVERALLS	NONE - NONE		MIDNIGHT IS 0000
CL - CLEARANCE	TWA - TIME WEIGHTED AVERAGE	PC - PAPER, COVERALLS			

SAMPLE #	TYPE	CONTROLS PRO./DEC. ENVIRON.	LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO.	TIME START	TIME STOP	FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS FIELDS	DETECT LIMIT	FIBERS PER CC
160	O	-	AT SEC 1.5 10' FROM ACOUSTICAL PANEL WALL UNDER SCAFFOLD CONTAINMENT.	CHF-5	07:59	8.0	1928	16.5/ 100	.003	.004	
161	O	-	IN 2ND SCAFFOLD CONTAINMENT PREP. AREA AT SEC. 10 DURING POLY FLOORING WORK	CR-4	08:10	4.3	1966	12/ 100	.003	.003	
162	B	X	BLANK	CR-1	15:58	4.0	0	0/ 100	.003	.003	
163	B	X		CR-1	468	4.2	0	0/ 100	.003	.003	

## AIR MONITORING RESULTS

PAGE 1 OF 2



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425

CLIENT: WSU PROJECT NAME/LOCATION: BENEFIT COLISEUM  
 SAMPLED BY: MICHAEL SMITH CONTRACTOR: SPECIALTY ASBESTOS  
 DATE SAMPLED: 7 / 15 / 92 RECEIVED: 7 / 15 / 92 COMPLETE: 7 / 16 / 92  
 ANALYZED BY: MICHAEL SMITH SIGNED: Michael Smith JOB NUMBER: 17389707

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. CM1FIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS PRO./DEC. ENVIRON.	LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT, NOTES	PUMP NO. ROTA NO.	TIME		FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS/ FIELDS	L.Q.L.	FIBERS PER CC
					TIME START	TIME STOP					
WSU-A	O	-	AT SECTION 1.5 15' FROM ACOUSTICAL PANEL WALL DURING DETAILING IN CONTAINMENT & CLEANUP OF FLOOR DEBRIS.	HF-5	0830	8.0			17	.002	.004
				CHR-3	1306	8.0		2208	160		
					276	8.0					
WSU-A	H	-	IN EXHAUST OF 2ND SOUTHERNMOST HEPA MACHINE IN SCAFFOLD CONTAINMENT DURING DETAIL CLEANUP.	CP-2	0903	3.8			4	.004	<.004
				CP-1	1435	3.5		1117	100		
					302	3.7					
WSU-A	I	PAC DSW	NORTH SIDE OF SCAFFOLD CONTAINMENT AT SEC. 01, 5' UP OFF OF DECK DURING DETAIL CLEANUP.	CP-5	0908	2.5			43.5	.006	.03
		HN		CP-1	1438	2.5		825	100		
					330	2.5					
WSU-A	I	PAC DSW	SOUTH SIDE OF SCAFFOLD CONTAINMENT AT SEC. 05, 4' UP OFF OF THE GROUND DURING DETAIL CLEANUP.	CP-4	0905	2.0			47	.007	.03
		HN		CP-1	1439	2.0		668	100		
					334	2.0					

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE AM - AMBIENT	H - HEPA EXHAUST I - INSIDE REG. AREA O - OUTSIDE REG. AREA.	CAC - CONTINUOUS FLOW AIR, COVERALLS FC - FULL FACE HEPA, COVERALLS MC - HALF MASK, COVERALLS PAC - PRESSURE DEMAND AIR, COVERALLS PC - PAPR, COVERALLS	D - DECON WITHOUT SHOWER DS - DECON WITH SHOWER DSW - DECON WITH SHOWER & WASTE NONE - NONE	H - HEPA VACUUM HN - BOTH N - NEGATIVE AIR	MILITARY TIME EXAMPLE: 4:00 AM IS 0400 1:30 PM IS 1330 MIDNIGHT IS 0000 NOON IS 1200
B - BREATHING ZONE PERSONAL					
C - CEILING					
CL - CLEARANCE					
G - GLOVE BAG					
BL - BLANK					

SAMPLE #	TYPE	CONTROLS PRO./DEC. ENVIRON.	LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START TIME STOP TOTAL MIN.	FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS /FELDS	DETECT LIMIT	FIBERS PER CC
WSU-A- 168	B L	<input checked="" type="checkbox"/>	B2 A500	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0 /100	✓	✓
WSU-A- 169	B L	<input checked="" type="checkbox"/>	B2 A500	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0 /100	✓	AVG. Blank 0 /100
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/		
		<input checked="" type="checkbox"/>		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>					

## AIR MONITORING RESULTS

PAGE 2 OF 2



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bellevue, WA 98021-7425

CLIENT: WsuPROJECT NAME/LOCATION: Bensley CourtyardSAMPLED BY: Michael SmithCONTRACTOR: SPECIALTY ASBESTOSDATE SAMPLED: 7 / 10 / 92RECEIVED: 7 / 10 / 92COMPLETE: 7 / 17 / 92ANALYZED BY: Michael SmithSIGNED: Michael SmithJOB NUMBER: 17389701

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. C/M IFIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS PROC./DEC. ENVIRON.	LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START		FLOW, PRE/POST AVG.	TOTAL LITERS	FIBERS /FIBERS FIELDS	L.Q.L.	FIBERS PER CC
					TIME STOP	TOTAL MIN.					
Wsu-A	H	-	SCAFFOLD CONTAINMENT, SAMPLE IN SOUTHERN 2ND HEPA EXHAUST DURING DETAIL CLEANUP.	CP-2	0720	3.8			3	.003	<.003
				CLR1	1543	3.4		1811	/100		
					503	3.6					
Wsu-A	I	PAC /DSW HN	INSIDE OF SCAFFOLD CONTAINMENT AT SEC. 04 ON DUET DURING DETAIL CLEANUP.	CP-6	0722	2.0			66	.005	.03
				CLR1	1544	2.0		1064	/100		
					502	2.0					
Wsu-A	I	PAC /DSW HN	INSIDE CONTAINMENT 1/2 WAY UP STAIRWELL TO DECK, DURING ACM DETAIL CLEANUP	CHF5	0929	5.0			44	.003	.015
				CHR3	1522	5.0		1465	/100		
					293	5.0					
Wsu-A	O	-	AT BASE OF SEATING CONCOURSE LEVEL, UNDER OUTSIDE EDGE OF CONTAINMENT AND PREP. AREA OF 2ND CONTAINMENT.	CHF7	0940	5.0			21.5	.003	.006
				CHR3	1524	5.0		1720	/100		
					344	5.0					

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE AM - AMBIENT B - BREATHING ZONE PERSONAL C - CEILING CL - CLEARANCE G - GLOVE BAG	H - HEPA EXHAUST I - INSIDE REG. AREA O - OUTSIDE REG. AREA P - PRE-ABATEMENT TWA - TIME WEIGHTED AVERAGE BL - BLANK	CAC - CONTINUOUS FLOW AIR COVERSALLS FC - FULL FACE HEPA COVERSALLS MC - HALF MASK COVERSALLS PAC - PRESSURE DEMAND AIR COVERSALLS PC - PAPR COVERSALLS	D - DECON WITHOUT SHOWER DS - DECON WITH SHOWER DSW - DECON WITH SHOWER & WASTE NONE - NONE	H - HEPA VACUUM HN - BOTH N - NEGATIVE AIR	MILITARY TIME EXAMPLE: 4:00 AM IS 0400 1:30 PM IS 1330 MIDNIGHT IS 0000 NOON IS 1200

DATE SAMPLED: 7/17/92JOB NUMBER: 17389701

PAGE 2 OF 2

SAMPLE #	TYPE	CONTROLS		LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START		FLOW PRE/POST AVG.	TOTAL LITERS	FIBERS /100 FIELDS	DETECT LIMIT	FIBERS PER CC
		PRO/DEC	ENVIRON			TIME STOP	TOTAL MIN.					
W5U-A 174	I	-	D	IN SCAFFOLD CONTAINMENT IN CLEAN SIDE OF WASTE LOAD OUT DECON CHAMBER.	CP-3 CLR1	0942	4.3		1460	5.5 /100	.003	<.003
W5U-A 175	O	/	/	IN CONCOURSE 4' UP OFF OF THE GROUND AT SEC. 05.	CHFG CLR1	0948	5.0		1710	9 /100	.003	<.003
W5U-A 176	O	MC	-	CENTRALLY AT SEC. 8.5, 2 <sup>ND</sup> SCAFFOLD CONTAINMENT PREP AREA DURING PREP.	CP-4 CLR1	1002	3.5		1166	16 /100	.004	.007
W5U-A 177	O	-	-	IN FIRST AID RM #104 UNDER AIR DUCT.	CP-7 CLR1	1008	3.0		963	4 /100	.005	<.005
W5U-A 178	X	X	X	B & AOK						5 /100	"	"
W5U-A 179	X	X	X	B & AOK						5 /100	"	AVG. BLANK 5/100

## AIR MONITORING RESULTS

PAGE 1 OF 2



ALPHA Engineering Group, Inc.  
22832 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425

CLIENT: WSU PROJECT NAME/LOCATION: BEASLEY CAUSEWAY  
 SAMPLED BY: MICHAEL SMITH CONTRACTOR: SPECIALTY ASBESTOS  
 DATE SAMPLED: 7/17/92 RECEIVED: 7/17/92 COMPLETE: 7/17/92  
 ANALYZED BY: MICHAEL SMITH SIGNED: Michael Smith JOB NUMBER: 17389702

ANALYTICAL METHOD: NIOSH 7400 "A" RULES

MICROSCOPE NO. cmiFIELD AREA .00785 mm<sup>2</sup>

SAMPLE #	TYPE	CONTROLS		LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABAITEMENT, NOTES	PUMP NO.	TIME START		FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS /FIBERS	L.Q.L.	FIBERS PER CC
		PRO / DEC.	ENVIRON.			TIME STOP	TOTAL MIN.					
WSU-A	H	-	-	INSIDE OF EXHAUST OF 3rd FROM SOUTH HEPA MACHINE IN SCAFFOLD CONTAINMENT DURING DETAIL CLEANUP INSIDE.	EP-2	0717	3.6		11685	1.5/ 100	.003	<.003
WSU-A	I	PAC / DSU	HN	INSIDE CONTAINMENT AT 5E2-02 4' UP OFF OF DECK ON BEAM, DURING DETAIL CLEANUP.	CP-6	0719	2.0		-	-	-	TDTC
WSU-A	I	-	-	IN CLEAN ROOM OF DECK, SCAFFOLD CONTAINMENT,	CP-3	1005	3.5		904	6.5/ 100	.005	<.005
WSU-A	I	PAC / DSU	HN	MIDWAY UP STAIRWELL TO SCAFFOLD CONTAINMENT DURING ACM DETAIL CLEANUP	CHP-5	10:07	3.0		957	6.5/ 100	.005	.03
WSU-A	I	-	-		CHP-3	1526	3.0					
WSU-A	I	-	-		CHP-3	319	3.0					

(Rev. 10/25/90)

## SAMPLE TYPES

## PROTECTIVE CONTROLS

## DECONTAMINATION CONTROLS

## ENVIRONMENT

A - AGGRESSIVE		H - HEPA EXHAUST		D - DECON WITHOUT SHOWER		H - HEPA VACUUM		MILITARY TIME	
AM - AMBIENT	I	INSIDE REG. AREA	FC - CONTINUOUS FLOW AIR, COVERALLS	DS	DECON WITH SHOWER	H,N - BOTH	EXAMPLE:	4:00 AM IS 0400	
B - BREATHING ZONE PERSONAL	O	OUTSIDE REG. AREA,	M/C - HALF FACE MASK, COVERALLS	DSW	DECON WITH SHOWER & WASTE	N - NEGATIVE AIR		1:30 PM IS 1330	
C - CEILING	P	PRE-ABATEMENT	PAC - PRESSURE DEMAND AIR, COVERALLS	NONE	NONE			MIDNIGHT IS 0000	
CL - CLEARANCE	TWA	TIME WEIGHTED AVERAGE	PC - PAPR, COVERALLS						
G - GLOVE BAG	BL	BLANK							

MILITARY TIME



DATE SAMPLED: 7/17/92

JOB NUMBER:

17389701

PAGE 2 OF 2

SAMPLE #	TYPE	CONTROLS PRO/DEC. ENVIRON.		LOCATION (BLDG #, FLOOR #, ROOM #); WORKER CERTIFICATION #, S.S. #; TYPE OF ABATEMENT; NOTES	PUMP NO. ROTA NO.	TIME START		FLOW: PRE/POST AVG.	TOTAL LITERS	FIBERS FIELDS	DETECT LIMIT	FIBERS PER CC
						TIME-STOP	TOTAL MIN.					
184	D	✓	✓	AT SEC. 04 AT BASE OF SEATING UNDER OUTSIDE OF SCARFOLD CONTAINMENT	CHF 7	10:45	5.0	1415	4	✓	1004	<.004
185	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
186	B	✓	✓	Blank	CHF 7	283	5.0	1415	0	✓	✓	✓
187	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
188	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
189	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
190	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
191	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
192	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
193	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
194	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
195	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
196	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
197	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
198	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
199	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓
200	B	✓	✓	Blank	CHF 7	15:28	5.0	1415	0	✓	✓	✓

ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425



Signature of Inspector

THIS AREA BY THE END OF

CLEANING, IS BEING DONE & SPECIALTY PLANS ON COMPLETING

THE ACOUSTICAL PANEL CONTAINMENT SEC. 21 - 25 Final

- 0.015" H<sub>2</sub>O. Two workers continue working throughout

WITHIN THE CONTAINMENT IS STAYING AT APPROX - 0.1 TO

ON THE FLOORS OF THE CONTAINMENT. NEG. AIR PRESSURE

A GOOD JOB OF NOT LETTING GROSS MATERIAL ACCUMULATE

WATER USAGE IN THE CONTAINMENT. SPECIALTY IS DOING

LOW, I TOLD VC I WOULD STILL LIKE TO SEE SOME MORE

ROOM AND THE SORTS. ALTHOUGH AIR FIBER COUNTS ARE

WORK IS STILL ALSO OCCURRING ON THE NORTH END MECH.

HAVE THE GROSS MATERIAL SCRAPED OFF RIGHT NOW.

PROGRESS IS SLOW ONLY THREE (out of five) PANEL JOINTS

FOURTEEN MEN WORKED IN THE SCARFOLD CONTAINMENT

NOTES: SPECIALTY HAD TWENTY PEOPLE ON SITE TODAY.

6. PERMIT(S) NUMBER N/A

2. NEGATIVE AIR PRESSURE YES NO

1. WORK SITE CONTAINMENT YES NO

3. ASBESTOS WARNING SIGNS YES NO

SQ. FT.

DESCRIPTION OF WORK AREA COLISEUM ARENA PERIMETER

INSPECTOR MICHAEL SMITH TIME IN 0615 OUT 1730

CONTRACTOR SPECIALTY ASBESTOS SUPERINTENDENT VIC MSHAR


LOCATION WSL

PROJECT NAME BEASLEY COLISEUM PROJ. NO. 17389701

Date: 7-9-92 Sheet 1 of 2

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION

*[Handwritten signature]*



OF THE SHIFT OR POSSIBLY TOMORROW MORNING. SPECIALTY  
EXPERIENCED AN ELECTRICAL PROBLEM WITH THEIR  
AIR COMPRESSOR TODAY SHORTING OUT, THE PROBLEM  
ENDED UP BEING A LOOSE GROUND CONNECTION AND WAS  
REPAIRED. MY HIGH LIFT FINISHED FRAMING UP TO  
SECTION 17 TODAY AND LEFT JOBSITE EARLY THIS AFTERNOON.  
AIR SAMPLES ARE ACCEPTABLE TO THIS POINT.

DAILY OBSERVATION REPORT  
OF  
ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION  
CONTINUATION SHEET

Date: 7-9-92  
Sheet 2 of 2

ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7426



Signature of Inspector

NOTES: SPECIALTY HAD THIRTEEN WORKERS ON SITE TODAY  
WORK CONTINUED ON TOP OF SCAFFOLD IN 1<sup>ST</sup> AREA  
CONTAINMENT WITH SEVEN LABORERS FINISHING UP  
GROSS REMOVAL ON ONE MORE PANEL POINT ALONG WITH  
CONTINUING TO WORK IN THE SEPT. INSPECTED ACUSTICAL  
CONTAINMENT AREA FOR CLEARANCE (21-25) AUTHORIZED  
ENCAPSULATION FOLLOWING WIPING UP A FEW SPOTS.  
Doug from WSL pointed out some debris he  
HAD NOTICED NEXT TO FIRE CHASE AT SECTION 2, SPECIALTY  
WAS NOTIFIED; IMMEDIATELY CLEANED IT UP. AIR SAMPLE  
TAKEN DURING DEBRIS CLEANUP DID NOT INDICATE AREA  
CONTAMINATION. TOOK AIR CLEARANCES IN ACUSTICAL PANEL  
WORK AREA. TOLD VC WOULD STILL LIKE TO SEE MORE  
WATER USAGE IN SCAFFOLD CONTAINMENT. NO REVISED SCHEDULE  
REV'D. YET. CONTRACTOR OFF SITE @ 1513 HRS

DRWG. NO. 4-3-92 AAI TRM AMS  
3. ASBESTOS WARNING SIGNS ☒ YES ☐ NO  
4. PROTECTIVE EQUIPMENT ☒ YES ☐ NO  
5. SHOWERS ☒ YES ☐ NO  
6. PERMIT(S) NUMBER N/A

SQ. FT.

PROJECT NAME Bessley Coliseum  
LOCATION WSL  
CONTRACTOR SPECIALTY Asbestos SUPERINTENDENT Vic Mshar  
INSPECTOR Michael Smith  
TIME IN 0615 OUT 0415  
DESCRIPTION OF WORK AREA Coliseum Arena Perimeter

PROJ. NO. 17389701

Date: 7-10-92  
Sheet 1 of 1

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION

ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425



Signature of Inspector

NOTES: SPECIALTY HAD TWENTY LABORERS ON SITE TODAY. FIFTEEN LABORERS CONTINUED TO WORK IN 1ST SCAFFOLD AREA CONTAINMENT. GROSS FIREPROOFING WAS REMOVED FROM THE LAST PANEL POINT. MUCH WORK REMAINS TO BE DONE IN SOFFITS, ON FLOOR CLEANUP, ON HANGERS, OVERSPRAY, GAPS & CREVICES. WATER USAGE APPEARS TO BE SATISFACTORY SO FAR TODAY. JIM CROW LOOKED JOB OVER TODAY AND EXPRESSED SOME SCHEDULING CONCERNS, TOLD JIM WE WOULD ADDRESS SCHEDULE WITH SPECIALTY AT TOMORROW'S PROGRESS MEETING. AT APPROX. 10:00 AM INSPECTION UNDER SCAFFOLD RESULTED IN FINDINGS. MORE DEBRIS IN SAME AREA AS LAST TIME. A SMALL WATER LEAK WAS NOTED AS WELL (SLOW DRIP) BOTH PROBLEMS WERE DEALT WITH ACCORDINGLY. RECD. NEW SCHEDULE FROM VIC TODAY. ALSO VIC SAID FOR SURE HE IS GOING TO START A NIGHT SHIFT NEXT MONDAY.

- DRWG. NO. 4-3-92 A41 - A45
3. ASBESTOS WARNING SIGNS ☒ YES ☐ NO
4. PROTECTIVE EQUIPMENT ☒ YES ☐ NO
5. SHOWERS ☒ YES ☐ NO
6. PERMIT(S) NUMBER N/A

SQ. FT.

PROJECT NAME Beasley Coliseum

LOCATION MSU

CONTRACTOR SPECIALTY ASBESTOS SUPERINTENDENT Vic Mshar

INSPECTOR Michael Smith

TIME IN 0615 OUT 1835

DESCRIPTION OF WORK AREA Coliseum Arena Perimeter

PROJ. NO. 17389701

Date: 7-13-92 Sheet 1 of 1

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION

ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425



Signature of Inspector

NOTES: SECURITY HAS TWENTY-ONE WORKERS ON SITE TODAY. SIXTEEN MEN IN SCAFFOLD CONTAINMENT CONTINUED TO WORK ON SCFIT AND WIRE BRUSHING ON BEAMS AND BOLTS. TOLD VIC TOO MUCH WIPING DOWN GOING ON WITH DIRTY RAGS THUS LEAVING RESIDUES ON BEAMS. TOLD HIM THIS WOULD CAUSE CONTAINMENT TO FAIL A FINAL INSPECTION. UPON INSPECTION UNDER SCAFFOLDING MORE DEBRIS WAS NOTED, TOLD VIC TO CLEAN IT UP AND PLAN ON DISCUSSING IT AT TODAY'S PROGRESS MEETING. RYAN RYBURN ARRIVED ON SITE AT 0900 AM. SHOWED RYAN DEBRIS AND DISCUSSED PROGRESS TO THIS POINT. THREE WORKERS WORKED ON PEEING THE 2ND SCAFFOLD WORK AREA, VIC WOULD LIKE TO HAVE THIS AREA PEEED AND THE PRESENT WORK AREA CLEARED BY FR. 7-17. AIR COUNTS ARE ACCEPTABLE TO THIS POINT

- DRWG. NO. 4-3-92 A-1 THRU A-5
1. WORK SITE CONTAINMENT ☒ YES ☐ NO
  2. NEGATIVE AIR PRESSURE ☒ YES ☐ NO
  3. ASBESTOS WARNING SIGNS ☒ YES ☐ NO
  4. PROTECTIVE EQUIPMENT ☒ YES ☐ NO
  5. SHOWERS ☒ YES ☐ NO
  6. PERMIT(S) NUMBER N/A

SQ. FT.

DESCRIPTION OF WORK AREA COLISEUM ARENA PERIMETER

INSPECTOR Michael Smith TIME IN 0615 OUT 1815

CONTRACTOR SECURITY ASBESTOS SUPERINTENDENT Vic MSHAR

LOCATION W/SIL

PROJECT NAME BEASLEY COLISEUM PROJ. NO. 17389701

Date: 7-14-92 Sheet 2 of 1

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION

ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E.  
Bothell, WA 98021-7425



Signature of Inspector

NOTES: SPECIALTY HAD TWENTY-THREE WORKERS ON SITE TODAY. FIFTEEN WORKERS CONTINUED TO WORK INSIDE OF 1<sup>ST</sup> SCAFFOLD CONFINEMENT AREA IN THE SOFFITS AND BRUSHING BEAMS AND OVERSPRAY. NOTED THAT THE NEG AIR PRESSURE WAS A LITTLE LOW, TOLD ME TO FIX IT AND THE PROBLEM WAS RESOLVED BY RESEALING A NEG. AIR EXHAUST WHICH HAD BECOME DISCONNECTED AND WAS BLOWING INSIDE THE CONFINEMENT RATHER THAN OUTSIDE. MORE DEBRIS WAS NOTED UNDER SCAFFOLD & VIC WAS TOLD TO CLEAN IT UP. VIC STILLS FEELS HE WILL BE FINISHED BY FRI. 7-17, APPEARS TO BE MORE THAN 2 SHIFTS WORTH OF WORK REMAINING TO DO I THINK. WORKERS ALSO CONTINUED TO LAY FLOORING AND REER. SECOND SCAFFOLD AREA, APPEARS TO BE A LOT OF WORK LEFT IN THIS AREA ALSO. AIR SAMPLES OK.

- DRWG. NO. 4-3-92 A41 THRU A45
1. WORK SITE CONFINEMENT ☒ YES ☐ NO
2. NEGATIVE AIR PRESSURE ☒ YES ☐ NO
3. ASBESTOS WARNING SIGNS ☒ YES ☐ NO
4. PROTECTIVE EQUIPMENT ☒ YES ☐ NO
5. SHOWERS ☒ YES ☐ NO
6. PERMIT(S) NUMBER N/A

SQ. FT.

DESCRIPTION OF WORK AREA COLISEUM ARENA PERIMETER

INSPECTOR Michael Smith TIME IN 0615 OUT 1730

CONTRACTOR SPECIALTY ASBESTOS SUPERINTENDENT VIC MSHAR

LOCATION WSU

PROJECT NAME Beasley Coliseum PROJ. NO. 12389761

Date: 7-15-92 Sheet 1 of 1

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION

ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7426



Signature of Inspector

NOTES: SPECIALTY HAD EIGHTEEN WORKERS ON SITE TODAY. FOURTEEN WORKERS WERE IN CONTAINMENT DOING DETAIL CLEANUP AND SOILING. VIC STILL FEELS COMPLETE BY FRIDAY, HE HAS SCHEDULED RESPRAY COMPANY FOR THIS WEEKEND. SPECIALTY STILL DEFINITELY PLANS ON STARTING A SECOND SHIFT MONDAY 7-20. MICHAEL WIEBER FROM ALPHA ENGINEERS GROUP ARRIVED THIS AFTERNOON TO COVER FUTURE NIGHT SHIFTS. POSSIBLE WEEKEND WORK. ACOUSTICAL PANEL AREA 21-25 IS PRESENTLY UNDERGOING REINSULATION, THREE WORKERS ARE PRESENTLY WORKING ON SECOND SCAFFOLD AREA PREP. AFTER WORK CREW HAD LEFT @ 1700 MIKE WIEBER, VIC MSNAR, AND MYSELF INSPECTED THE CONTAINMENT. I SHOWED HIM WHAT WOULD BE EXPECTED PRIOR TO CLEARANCE. VIC THEN DECIDED HE WOULD NOT BE FINISHED BY TOMORROW AND CHANGED RESPRAY WEEKEND PLANS. *[Signature]*

- DRWG. NO. 4-3-92 AAI TIKY AKS
1. WORK SITE CONTAINMENT ☒ YES ☐ NO
  2. NEGATIVE AIR PRESSURE ☒ YES ☐ NO
  3. ASBESTOS WARNING SIGNS ☒ YES ☐ NO
  4. PROTECTIVE EQUIPMENT ☒ YES ☐ NO
  5. SHOWERS ☒ YES ☐ NO
  6. PERMIT(S) NUMBER N/A

SQ. FT.

PROJECT NAME BEASLEY COLISEUM LOCATION WSU

CONTRACTOR SPECIALTY ASBESTOS SUPERINTENDENT VIC MSNAR

INSPECTOR MICHAEL SMITH TIME IN 0615 OUT 1815

DESCRIPTION OF WORK AREA COLISEUM AREA PERIMETER

PROJ. NO. 17389701

Date: 7-14-92 Sheet 2 of 2

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION



ALPHA Engineering Group, Inc.  
22232 - 17th Avenue S.E. #301  
Bothell, WA 98021-7425



Signature of Inspector

NOTES: SPECIALTY HAD FOURTEEN WORKERS ON SITE TODAY, VIC IS HAVING PROBLEMS WITH WORKERS WHO WANT TO OVERTIME ON FRIDAYS, SPECIALTY STILL HAS YET TO REPLACE SMALL PIECE OF GLASS IN FIREHOSE PANEL. TALKED WITH JC CROSKY WHO EXPRESSED CONCERNS OF FIREPROOFING RESPECT ON WINCHES, WHICH CABLES, TRACKS FOR LIGHTING, AND LIGHTING PLUMBS. TOLD VIC OF THESE CONCERNS AND HE ASSURES ME THESE AREAS WOULD BE PROTECTED. TEN WORKERS CONTINUED TO DO DETAIL CLEANUP IN THE CONTAINMENT AND WORK IN THE SORTS, VIC PLANS ON BEING FINISHED BY MONDAY, THE AREA IS STARTING TO LOOK CONSIDERABLY CLEANER. TWO MEN WORKED IN 2<sup>ND</sup> SCAFFOLD PREP. AREA, THIS AREA WILL NOT BE FINISHED UNTIL THE 1<sup>ST</sup> AREA IS COMPLETE AND EQUIPMENT CAN BE TRANSFERRED OVER.

- DRWG. NO. 4-3-92 A41 THRU A45
1. WORK SITE CONTAINMENT ☒ YES ☐ NO
  2. NEGATIVE AIR PRESSURE ☒ YES ☐ NO
  3. ASBESTOS WARNING SIGNS ☒ YES ☐ NO
  4. PROTECTIVE EQUIPMENT ☒ YES ☐ NO
  5. SHOWERS ☒ YES ☐ NO
  6. PERMIT(S) NUMBER ☐ N/A

SQ. FT.

PROJECT NAME Beasley Coliseum LOCATION WSU

CONTRACTOR SPECIALTY ASBESTOS SUPERINTENDENT Vic MSHAR

INSPECTOR Michael Smith TIME IN 0550 OUT 1630

DESCRIPTION OF WORK AREA COLISEUM ARENA PERIMETER

PROJ. NO. 17389701

Date: 7-17-92 Sheet 1 of 1

# DAILY OBSERVATION REPORT OF ASBESTOS REMOVAL, RENOVATION, AND DEMOLITION